Morenci Townsite Contractor Safety Meeting


June 19, 2024



Please Silence Your Cell Phones Mute Your Microphone on Teams









fcx.com

All Operating Sites









FREEPORT FOREMOST IN COPPER

- Safety share
- Environmental Share
- Townsite Audit Data
 - Individual Company Meetings
- Safety Stats and Monitor Events
- ISN Updates



June Environmental Share






Environmental Departmer Wranglers	nt – Certified Snake
Isak Larsen	928-215-0769
Frank Serna	928-215-5090
Heather Lee	928-292-0357
Gilbert Gonzales	928-215-9328
Gerald Strenke	928-292-7855
Thomas Ashy	928-292-0496

IF A SNAKE IS PRESENT IN YOUR WORK AREA, <u>CALL</u> <u>THE MAIN GATE @ 928-865-</u> <u>7931</u> The Main gate has a list of certified snake wranglers.

Rattlesnakes can be found anywhere from hiking trails to city streets from early April through the end of October. (news.Arizona.edu)

Peak snake season is here! Beware of your surroundings.

- If you encounter a snake:
 - Leave the snake alone!
 - Inform others of the snake's location (inside or outside)
 - Call the mine gate
 - DO NOT KILL or HARASS THE
 SNAKE





Count of Table by PPE Count of Table by JRA/JSA Count of Table by Housekeeping 00,> ... 380 366 377 Satisfactory Satisfactory Satisfactory Housekeeping JRA/JSA PPE Unsatisfactory Unsatisfactory 19 6 Unsatisfactory Not Applicable Not Applicable Not Applicable 1 1 500 500 500 0 0 0 Count of Table Count of Table Count of Table Count of Table by Date Count of Table by Person In Charge of Job Count of Table by Company Audited . Sollers 69 Person In Charge of Job 34 Velocity 150 **Company Audited** 96 Brightview 26 10 Count of Table 24 Focus Industries 19 Webster 17 Snowflake 11 5 CORE FMI Test 0 200 400 Feb 2024 Mar 2024 Apr 2024 50 0 0 Count of Table Date Count of Table

Data Analysis

PRODUCTION




366

500

50

Count of Table

Count of Table







Travel Ways	Equipment & Tools	Ground Control (Hig 🔻	Employees Spoken T 🔻	Additional Comments
Satisfactory	Satisfactory	Not Applicable		
Not Applicable	Satisfactory	Not Applicable		
Not Applicable	Satisfactory	Not Applicable		
Satisfactory	Satisfactory	Satisfactory		Poca limpieza
Not Applicable	Satisfactory	Not Applicable		
Not Applicable	Satisfactory	Not Applicable		
				Make sure you drink plenty of
Satisfactory	Satisfactory	Not Applicable		water and take breaks
				Make sure we protect the
Satisfactory	Satisfactory	Not Applicable		people's cars
Satisfactory	Satisfactory	Not Applicable		No
				Scaffold inspection green card
Satisfactory	Satisfactory	Not Applicable		good
Satisfactory	Not Applicable	Satisfactory		Good work
Satisfactory	Satisfactory	Not Applicable		
Satisfactory	Satisfactory	Satisfactory		

SAFE Morenci TRIR

FREEPORT



7

SAFE Contractor TRIR

FREEPORT FOREMOST IN COPPER



8

SAFE Townsite Maintenance & Utility TRIR

FREEPORT FOREMOST IN COPPER



9

SAFE May Monitor Events

FREEPORT FOREMOST IN COPPER

Driver neglected to put the vehicle in park before getting out and the van started moving. Another employee ran up to the van, got inside and brought it to a stop. In the process, a handheld radio got damaged by the moving van. Operator noted that the van was not placed in park and no wheel chocks were used.

Two mechanics were called to HT547 for transmission issues. The haul truck was already loaded and bermed. One mechanic went up and proceeded to dump out the bed so they could install the bed safety sling. The other mechanic was going to the parked service truck to grab the bed sling. They noticed the haul truck rolling forward through the berm with the park brake applied while they were dumping the haul truck out. The operator then turned the haul truck in an attempt to avoid the service truck and grabbed the emergency handle, but it had already made contact with the service truck. This resulted in damage to the front of the service truck. The Haul truck had moved roughly 20 feet from where it was originally parked. The mechanics stated that they parked in front of the haul truck because there was the high wall to the right of the haul truck and the 51 shovel to the left side of the haul truck.

While 36 dozer was cleaning up the floor at the MOL6280X, the HT514 begun to pull forward to get lined up behind the haul truck that was dumping in front of them. At the same time, the 36 DZ started to back up and made contact with the #3 tire of the HT514. HT514 had noticed the dozer backing up and tried honking to get the dozer operator's attention because HT514 could not move forward so as to prevent colliding with the haul truck in front of them. The dozer operator stated that they did not see the HT514 pull up behind them while they were working

Leach Operator began to close up the FM019A Fusing Machine. In the process of closing the jaws the operator unintentionally set their left hand down onto the fuse machine. The employee quickly slapped the jaw to cause it to close. In doing so the employee smashed their left index finger and middle finger in between the jaws.

Employees working at the P5/P6, FMI employees working inside chute removing and replacing liners. Western employee working one level below beginning work on idler replacement. FMI employee dropped a liner out of the chute door, liner bounced into small stack of new liners a few feet away knocking one of the new liners down. Liner dropped approximately four feet and hit the back of the Western employee working below. Liner weighs approximately 35 pounds.

Shared Services mechanics were replacing liners in B3-4 transfer chute. While using a hand help chipping hammer to descale around liners, the air fitting on the hammer dislodged from the hammer, causing the hose to whip uncontrollably. The whip check used slipped off hammer. An employee was able to control hose by stepping on it until air was turned off.

10



FREEPORT FOREMOST IN COPPER



Potential Fatal Event: Hydromet Tank Fire

E-M FREEPORT-MCMORAN PFE # 2024-11 Event ID # 20015578

SAFE MATTERS

Broliminany Incident Dataile

	Preliminary Incident Details
Operation	El Abra
Date / Time	May 13, 2024 / 4:05 p.m.
Event Type	Injury – First Aid
Summary	Three contractors were performing hot work on a platform at the tank farm. A failure in the undersized extension cord caused a fire at the welding machine, which subsequently spread to the fire blanket. One employee who was tied-off was unable to get free from the harness until the lanyard was completely burned through by the fire. The other employee attempted to suppress the fire with a portable fire extinguisher but was unsuccessful. The emergency response team was notified and quickly arrived on scene to extinguish the fire.
Risk Category	Actionable – Significant (3) Likely (3)
Findings / Missing Controls	 Improper selection of appropriately rated extension cord. Improper evaluation of fire risk and exposure to electrolyte backwash tank. Improper use of fire blanket – the blanket was left in place for a week and was subsequently contaminated with organic. Standard operating procedures was not developed for hot work around the tank farm.
Applicable Policies / Procedures	 FCX-HS06 Hot Work Policy FCX-HS02 Working at Heights Policy GAre0012 EI Abra Hot Work Regulation
Employee Condition	One employee sustained superficial burns to right ear.
Contact	 Mack Rojas, Manager-Safety, Health and Technical Training José Guzman, Senior Manager-Engineering and Services

Photos / Links








Platform where fire started.

Reactor and burned lanyard.



Burned welding machine.





FREEPORT FOREMOST IN COPPER


_	cord Gau Imperag	-				
	16 Gauge U-Ground	14 Gauge U-Ground	12 Gauge U-Ground	12 Gauge Twistlock	10 Gauge U-Ground	10 Gauge Twistlock
	Usage Guide					
	MEDIUM DUTY	HEAVY DUTY	EXTRA HEAVY DUTY	EXTRA HEAVY DUTY	ULTRA HEAVY DUTY	ULTRA HEAVY DUTY
	Fans	Drills	Impact Hammers	Circular Saws	Generators	Generators
	Small Appliances	Belt Sanders	Chain Saws	Chain Saws	Recipro Saws	Chop Saws
	Stereos	Routers	Recipro Saws	Table Saws	Rotary Hammers	Rotary Hammers
	Household Tools	Hedge Trimmers	Grinders	Worm Drives	Compressors	Tile Saws
	Amperage Chart					
	16 GAUGE	14 GAUGE	12 GAUGE U-GROUND	12 GAUGE TWISTLOCK	10 GAUGE U-GROUND	10 GAUGE TWISTLOCK
25ft.	13 Amps	15 Amps	15 Amps	20 Amps	15 Amps	20 Amps
50ft.	13 Amps	15 Amps	15 Amps	20 Amps	15 Amps	20 Amps
100ft.	10 Amps	13 Amps	15 Amps	15 Amps	15 Amps	20 Amps

12

Townsite Event

FREEPORT

- While a contractor was searching for a water leak on copper road, a trench had been excavated that was 6 to 8 feet deep in different places. .
- Deep The trench was 35 feet long by 3 feet across. The ground was type c soil- backfill from original construction. A trench box had been put in place and the company was planning to add another one when a crack began to form on one side of the trench noticed by crew members and the backhoe excavator.
- There were no people next to that area because of protocol and segregation, but a warning was given for everyone to stay away. An estimated 6 long by 3 foot wide section of material backfill sloughed off on the sidewalk of the trench, taking the asphalt with it.
- The trench in that area originally 8 feet deep, left the depth at 5'7" deep after the material sloughed. Western slopes and FMI safety were contacted and pictures and statements were taken.
- MWE, and safety and the contractor are regrouping to learnings and plan forward.
- The trench was backfilled for the evening to plan



SAFE Significant First Aid Event



Contractor was working on the 5011-overflow water line. He was feeding the hydroblaster line into the pipe to clean it out. Employee fed line approximately 10 feet into the pipe and asked pump operator for water without pressure. Employee then fed line approximately 5 feet more into the pipe and requested more pressure. Once line received pressure the line turned 180 degrees, making its way back toward employee and high pressure jet spray contacted employee's right shoulder/bicep area.

Because of spray pattern, employee did not see the line come out, they only saw water in the air. As soon as employee felt the pain in their right arm they released foot pedal which took away pressure from the line. Hydroblaster line was set at 5 thousand psi at the time of incident. Employee was taken to GHR and after evaluation employee was sent to Mount Graham for further testing and imaging.

- Employee Experience
- Routine Work/ No demand for vigilance
- Was wearing required PPE
- High level PPE (Bomb Suit) not required below 10K psi
- Considerations

14













THE VALUE OF


Workforce Engagement Team Contractor Training Requirements







fcx.com





SAFE PRODUCTION MATTERS

Compliance Training Requirements

- Contractors are required to use Freeport-McMoRan (FCX) Mine Training Institute (MTI) Compliance Training Material
- Contractors will have three (3) options to implement the compliance training requirements
 - (1) Have Qualified Trainers approved by FCX to provide the compliance training.
 - (2) Utilize a third party approved by FCX to provide the compliance training.
 - (3) Receive the compliance training directly from Site Training Departments.
- Contractor's will maintain training records in the ISNetworld System which will feed Success Factors/Learning Management System
- Contractor Employees will be required to have both FCX SAP Employee ID Numbers and ISN ID Numbers

17

FREED



Compliance Training Requirements

- Compliance Classes Identified
 - Contractor Orientation Course
 - Fatal Risk Management
 - Working at Heights
 - Working at Heights Refresher
 - Confined Space
 - Confined Space Refresher
 - Flagging and Barricading
 - Blue Stake
 - Hot Work
 - Hot Work Refresher
 - Workplace Examination
 - Control of Hazardous Energy
 - Control of Hazardous Energy Refresher

18

FREED

SAFE Train the Trainer Compliance Training Requirements

- Contractor Trainer receives an SAP Employee ID Number
- Contractor Trainer submits resume with instruction experience/workplace experience
- Contractor Trainer attends each course of instruction provided by FCX that is intended to be taught (i.e., to teach Working at Heights, the requirement is for the Contractor Trainer to attend the full Working at Heights Class)
- Contractor Instructor attends the Train the Trainer Class for each course of instruction that is intended to be taught (i.e., to teach Working at Heights, the requirement is for the Contractor Trainer to attend the Train the Trainer Class for Working at Heights)
 - Can be taught by the site training department or ETC Compliance Solutions
- Train the Trainer Classes completed will be recorded in the Learning Management System

19

19



Trainer Compliance Training Course Information



		Class	ETC			Computer
Course Number	Course Title	Time	π	In-Person	Teams	Based
	Contractor Orientation	5 Hrs	4 Hrs	Х	Х	
SFT FCX1021C	Fatal Risk Management	5 Hrs	4 Hrs	Х	Х	
SFT FCX1012C	Working at Heights	6 Hrs	4 Hrs	Х		
SFT FCX3012E	Working at Heights Refresher	2 Hrs				Х
SFT FCX1003C	Confined Space	6 Hrs	2 Hrs	Х		
SFT FCX2003C	Confined Space Refresher	2 Hrs		Х	Х	Х
SFT FCX1020C	Flagging and Barricading	2 Hrs	3 Hrs	Х	Х	
SFT FCX1019C	Blue Stake	2 Hrs	2 Hrs	Х	Х	Х
SFT FCX1022C	Hot Work	3 Hrs	3 Hrs	Х	Х	
SFT FCX2022C/E	Hot Work Refresher	3 Hrs		Х	Х	Х
SFT FCX1015C	Workplace Examination	4 Hrs	4 Hrs	Х		
SFT FCX1025C	Control of Hazardous Energy	6 Hrs	4 Hrs	Х	Х	
In Development	Control of Hazardous Energy Refresher	4 Hrs				

ISN Update










All Operating Sites





ISNetworld Grade Conformance Timeline: June – August



SAFE ISN Resource Links

FREEPORT FOREMOST IN COPPER

Contractor Portal Link

Onboarding HSEP (Health, Safety, Enviornmental Plan) Template PDF Word Version HSEP (Health, Safety, Enviornmental Plan) Addendum Template Material Request Approval Process (Chemical Approval / SDS) Kickoff Meeting Agenda Expectations Ready to Work Permit
Material Request Approval Process (Chemical Approval / SDS) Kickoff Meeting Agenda Expectations
Kickoff Meeting Agenda Expectations
Ready to Work Permit
Offboarding Closeout Meeting Agenda Expectations
Standard FCX Compliance Training Materials
Hazard Recognition Video
Training Contractor Orientation Training
LMS Record Update Template (Training Records Upload)
Health and Safety Policies
Contractor Health, Safety, & Environmental Manual
Policies & Standards Job Specific Forms & Permits
Fatal Risk Management
ESG Policies (Environmental, Social, & Governance)
Incident Reporting Logbook Initial Incident Report
Quarterly/Monthly/Weekly_Submittals
Safety Man Hours (TRIR)
Drug & Alcohol Compliance
Regular Submittals HSE Compliance
Environmental Submittals
Enableon (Incident Reporting)
Equipment Inspection
PFE Alerts
Common Communications Monthly Safety Meeting Content (Incident Summaries)
How To Documents
Reference Guides Worker Profile Evaluation Panels
ISNetworld Customer Support

MSHA Updated Requirements







All Operating Sites



fcx.com

 \setminus



FOREMOST IN COPPER

Surface Mobile Equipment Safety Program

- MSHA will begin enforcing July 17, 2024
- All production operators and part 45 independent contractors must have a written safety program for surface mobile equipment at surface coal and metal non-metal mines.
- Surface Mobile Equipment Includes
 - Wheeled, skid-mounted, track-mounted, or rail-mounted equipment capable of moving or being moved, and any powered equipment that transports people, equipment, or materials.
 - The rule excludes belt conveyors and any manually powered tools such as wheelbarrows, hand carts, push carts, welding carts, cylinder carts, basic hand trucks, or dollies.

Written Safety Program Requirements

FREEPORT FOREMOST IN COPPER

A written safety program includes actions taken to:

- 1. Identify and analyze hazards and reduce the risks related to the movement and operation of surface mobile equipment.
- 2. Develop and maintain procedures and schedules for routine maintenance and non-routine repairs for surface mobile equipment;
- 3. Identify currently available and newly emerging feasible technologies that can enhance safety at the mine and evaluate whether to adopt them; and
- 4. Train miners and other persons at the mine to identify and address or avoid hazards related to surface mobile equipment.

FMI is in the process of drafting our version of the documentation and will be shared when it becomes available.