

Potential Fatal Event: Objects Fall From Stack

Preliminary Incident Details	
Operation	Atlantic Copper
Date / Time	July 12, 2024 / 11 a.m.
Event Type	Near Miss
Summary	Two contractors were lifting measuring equipment up the stack for evironmental samples. Worker #1 was operating the electric winch on the stack's upper platform. Worker #2 put the equipment in a lifting bag and flagged the intermediate platform, then proceeded to walk down to the lower platform. When the lifting bag reached the upper platform, the hoist steel cable broke. The bag, weighing approximately 132 lbs (60 kgs), fell and hit the intermediate platform, releasing the equipment. The equipment continued to fall to the lower platform and stopped near Worker #2.
Risk Category	Actionable – Significant (3) Likely (3)
Findings / Missing Controls	 The lifting cable was rusty and deteriorated. The area immediately below the winch was flagged, but the lower platform was not barricaded.
Applicable Policies / Procedures	 Site Work Permit Procedure Site Work at Heights Procedure Flagging and Barricading Policy
Employee Condition	No injuries
Contact	Ignacio Romero, Health and Safety Manager-Atlantic Copper

Photos / Links

