




Actionable Event: Lowboy Fender Falls

Preliminary Incident Details	
Operation	Bagdad
Date / Time	July 25, 2024 / 7:30 a.m.
Event Type	Near Miss
Summary	Contractor technicians were replacing a lowboy rear fender. The night crew positioned the fender with a crane but did not tack weld it in place before removing the crane and leaving site. The next morning, the fender fell to the ground as the day crew was preparing for work approximately 45 feet away.
Risk Category	Actionable – Significant (3) Likely (3)
Findings / Missing Controls	<ul style="list-style-type: none">• Failure to follow standard operating procedure.• Failure to stop work when a welder was unavailable during the evening shift.
Applicable Policies / Procedures	<ul style="list-style-type: none">• Contractor standard work practice• FCX-HS32 Crane and Rigging Policy
Employee Condition	<ul style="list-style-type: none">• No injuries.
Contact	<ul style="list-style-type: none">• Danielle Murphey, Sr. Supervisor-Industrial Hygiene• Benny Corbell, Manager-Mine

Photos / Links



Lowboy fender after falling to ground (approximately 45 feet to crew members gathered at truck).