



# Technical Supplement

Receiving/Loading/Unloading Checklist | HDPE Pipe Handling FCX-HS12 | Release Date 1/18/2019

Date:	BOL#:	Inspected By:
Driver:		Load Description:

## Part 1 – HDPE Pipe Load Checklist

<b>YES</b>	<b>NO</b>	Has the load shifted or is it leaning?
<b>YES</b>	<b>NO</b>	Is the trailer equipped with stints, or is pipe loaded and strapped properly according to the HDPE Pipe Shipping Requirements?
<b>YES</b>	<b>NO</b>	Is proper size dunnage (minimum 4x4) in place between each layer of pipe with chocks on the end?
NOTE: If the HDPE pipe is not loaded properly or any of the above conditions have not been met (check "No"), the truck will NOT be released for off-loading. The superintendent for the area receiving the pipe must be contacted immediately for further evaluation.		
<b>Load Approved:</b>		

## Part 2 – HDPE Pipe Receiving Checklist

<b>YES</b>	<b>NO</b>	Has the load shifted or is it leaning?
<b>YES</b>	<b>NO</b>	Is pipe loaded and strapped properly according to the HDPE Pipe Shipping Requirements?
<b>YES</b>	<b>NO</b>	Is proper size dunnage (minimum 4x4) in place between each layer of pipe with chocks on the end?
<b>YES</b>	<b>NO</b>	Is pipe free from visible defects or damages?
NOTE: If the HDPE pipe is not loaded properly or any of the above conditions have not been met (checked "No"), the truck will NOT be released for off-loading. The superintendent for the area receiving the pipe must be contacted immediately for further evaluation.		
NOTE: All improper loads must be communicated to the Pipe Safety Steering Team Site Representative and GSC		
<b>Receive and Approved:</b>		

## Part 3 – HDPE Pipe Unloading Checklist

<b>YES</b>	<b>NO</b>	Have all operators and Safety Watches been task trained?
<b>YES</b>	<b>NO</b>	Has operator completed a pre-use inspection for equipment?
<b>YES</b>	<b>NO</b>	Is load area free of other equipment, debris, rocks, holes, etc.?
<b>YES</b>	<b>NO</b>	Is clear access established on both sides of the truck (for safe zones and unloading)?
<b>YES</b>	<b>NO</b>	Is truck sitting with wheels level and are chocks in place?
<b>YES</b>	<b>NO</b>	Has a 50-ft (15.24m) safe zone has been established (or a substantial barrier is put in place)?
<b>YES</b>	<b>NO</b>	Is a Safety Watch in place?
<b>YES</b>	<b>NO</b>	Is the driver with the Safety Watch?
<b>YES</b>	<b>NO</b>	Has the area where pipe will be placed inspected and free from hazards?
NOTE: Do NOT proceed with unloading if any question above is answered "No"		

## Loading/Unloading Approval Signatures

Driver	Safety Watch	Unloading Crew
--------	--------------	----------------